

**Status of Rooftop SPV Projects as on 15th Dec/13 in UT Chandigarh
being executed by CREST**

Sr. No	Project Name	Capacity (KWp)	Status of Projects
1.	Paryavaran Bhawan, Sec-19	50	Commissioned
2.	Govt. Model Sr.Sec.School,Sec-46	50	Commissioned
3.	Model Central Burail Jail, Sec-45	100	Commissioned
4	Estate Office (D.C Office), Sector-17	75	Commissioned
5	Police Headquarters, Sector-9	25	Commissioned
6	Govt. Medical College & Hospital, Sector- 32	100	Commissioned
7	Govt. Multi Specialty Hospital, Sector-16	70	Commissioned
8	Govt. College of Commerce & Business Administration,Sector-42	50	Commissioned
9	Post Graduate College, Sector-46	210	Project completed but evacuation of power on HT side (11KVA) is under execution. Likely to be completed by 30 th Jan/14.
10.	Govt. College for Girls, Sector-42	200	Project completed but evacuation of power on HT side (11KVA) is under execution. Likely to be completed by 30 th Jan/14.
11	Govt. College for Men, Sec-11, Chd	435	Project completed but evacuation of power on HT side (11KVA) is under execution. Likely to be completed by 30 th jan/14.
12	Govt. College for Girls, Sec-11,Chd	495	Project completed but evacuation of power on HT side (11KVA) is under execution. Likely to be completed by 30 th Dec/13.
	G/Total	1860 KWp	

Projects under Execution

Sr. No	Project Name	Capacity (KWp)	Status of Projects
1.	IRB Complex, Sarangpur	200	Under execution, likely to be completed by 30th Jan/14
2.	Punjab Engg. College, Sec-12	1000	Tendered received & Work order is to be issued, likely to be completed by 31st May/14.